

PROJECT PROGRAMMING REQUEST

DTP-0001 (Revised July 2017)

General Instructions

Amendment (Existing Project) Y/N					Date:	12/13/17	
District	EA	Project ID		PPNO	MPO ID		Alt Proj. ID
03	3F283	0318000186		9824			
County	Route/Corridor	PM Bk	PM Ahd	Project Sponsor/Lead Agency			
YUB	70	16.2	25.8	Caltrans			
				MPO		Element	
				BCAG		Capital Outlay	
Project Manager/Contact		Phone		E-mail Address			
Cameron Knudson		(530) 218-1820		cameron.knudson@dot.ca.gov			
Project Title							
SR 70 Passing Lanes (Segment 4 & 5)							
Location (Project Limits), Description (Scope of Work)							
On Route 70 from Laurellen to Yuba/Butte County Line.							
Component							
Implementing Agency							
PA&ED	Caltrans						
PS&E	Caltrans						
Right of Way	Caltrans						
Construction	Caltrans						
Legislative Districts							
Assembly:	3	Senate:	4	Congressional:	1		
Project Benefits							
The project will improve traffic safety by providing safe passing lanes which reduce the possibility of fatal head-on collisions. The project will improve bike and pedestrian facilities by providing wider shoulders. The project will also facilitate efficient movement of goods through the Sacramento Valley.							
Purpose and Need							
The purpose of this project is to address safety concerns, improve highway segments with higher than average accident rates, and provide continuous passing lane opportunities along this segment of State Route 70.							
Category		Outputs/Outcomes			Unit	Total	
State Highway Road Construction		Passing Lane miles constructed			Miles	19.2	
State Highway Road Construction		Operational Improvements			Miles	9.6	
ADA Improvements No		Bike/Ped Improvements Yes			Reversible Lane analysis Yes		
Includes Sustainable Communities Strategy Goals Yes				Reduces Greenhouse Gas Emissions Yes			
Project Milestone					Existing	Proposed	
Project Study Report Approved							
Begin Environmental (PA&ED) Phase					10/01/15		
Circulate Draft Environmental Document			Document Type	EIR/FONSI		11/30/17	
Draft Project Report						01/02/19	
End Environmental Phase (PA&ED Milestone)						03/01/18	
Begin Design (PS&E) Phase						03/01/18	
End Design Phase (Ready to List for Advertisement Milestone)						05/20/20	
Begin Right of Way Phase						03/01/18	
End Right of Way Phase (Right of Way Certification Milestone)						05/05/20	
Begin Construction Phase (Contract Award Milestone)						10/20/20	
End Construction Phase (Construction Contract Acceptance Milestone)						11/20/22	
Begin Closeout Phase						11/20/26	
End Closeout Phase (Closeout Report)						11/20/28	

ADA Notice

For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento,

PROJECT PROGRAMMING REQUEST

DTP-0001 (Revised July 2017)

Date: 12/13/17

Additional Information

Improved shoulder widths will provide more room for bicyclists and pedestrians to more safely travel the roadway.

PROJECT PROGRAMMING REQUEST

DTP-0001 (Revised July 2017)

Date: 12/13/17

District	County	Route	EA	Project ID	PPNO	TCRP No.
03	YUB	70	3F283	0318000186	9824	
Project Title: SR 70 Passing Lanes (Segment 4 & 5)						

Existing Total Project Cost (\$1,000s)									Implementing Agency
Component	Prior	18/19	19/20	20/21	21/22	22/23	23/24+	Total	
E&P (PA&ED)									Caltrans
PS&E									Caltrans
R/W SUP (CT)									Caltrans
CON SUP (CT)									Caltrans
R/W									Caltrans
CON									Caltrans
TOTAL									
Proposed Total Project Cost (\$1,000s)									Notes
E&P (PA&ED)	3,906	8,000						11,906	
PS&E		4,884	1,900					6,784	
R/W SUP (CT)		6,227	2,500					8,727	
CON SUP (CT)				8,694				8,694	
R/W		9,858	3,000					12,858	
CON				92,735				92,735	
TOTAL	3,906	28,969	7,400	101,429				141,704	

Fund No. 1:	Other State Funds (SHOPP)								Program Code
Existing Funding (\$1,000s)									Funding Agency
Component	Prior	18/19	19/20	20/21	21/22	22/23	23/24+	Total	
E&P (PA&ED)									
PS&E									
R/W SUP (CT)									
CON SUP (CT)									
R/W									
CON									
TOTAL									
Proposed Funding (\$1,000s)									Notes
E&P (PA&ED)	3,906							3,906	
PS&E		4,884						4,884	
R/W SUP (CT)		6,227						6,227	
CON SUP (CT)				6,094				6,094	
R/W		9,858						9,858	
CON				70,735				70,735	
TOTAL	3,906	20,969		76,829				101,704	

Fund No. 2:	RIP								Program Code
Existing Funding (\$1,000s)									Funding Agency
Component	Prior	18/19	19/20	20/21	21/22	22/23	23/24+	Total	
E&P (PA&ED)									BCAG
PS&E									
R/W SUP (CT)									
CON SUP (CT)									
R/W									
CON									
TOTAL									
Proposed Funding (\$1,000s)									Notes
E&P (PA&ED)		4,000						4,000	Requesting 2018 FE for APDE: \$1,788 be utilized. Balance from regular RIP Shares if required for full amount.
PS&E									
R/W SUP (CT)									
CON SUP (CT)									
R/W									
CON									
TOTAL		4,000						4,000	

PROJECT PROGRAMMING REQUEST

DTP-0001 (Revised July 2017)

Complete this page for amendments only

Date: 12/13/17

District	County	Route	EA	Project ID	PPNO	TCRP No.
03	YUB	70	3F283	0318000186	9824	

SECTION 1 - All Projects

Project Background

Programming Change Requested

Reason for Proposed Change

If proposed change will delay one or more components, clearly explain 1) reason the delay, 2) cost increase related to the delay, and 3) how cost increase will be funded

Other Significant Information

SECTION 2 - For TCRP Projects Only

Alternative Project Request (Please follow Instructions at <http://www.dot.ca.gov/tcrp/LETTERguidelines>)

Letter of No Prejudice (LONP) (Please follow Guidelines at <http://www.dot.ca.gov/tcrp/docs/042706.pdf>)

SECTION 3 - All Projects

Approvals

I hereby certify that the above information is complete and accurate and all approvals have been obtained for the processing of this amendment request.*

Name (Print or Type)	Signature	Title	Date

Attachments

- 1) Concurrence from Implementing Agency and/or Regional Transportation Planning Agency
- 2) Project Location Map